

Wiki-Gigs

Concert Venue Information Template

Version 1 - Jan 20 2014

| | | | |
|----------|-------------------------------|-------------|--------------|
| Venue: | 1st Bank Centre | Type: | Medium Arena |
| City: | Denver (Broomfield), Colorado | Capacity: | 6,000 |
| Country: | USA | Tour: | - |
| Date: | 2012 | Technician: | liveaudio99 |

Technician contact info:

| | | |
|---------------------|---------------------|--|
| RIGGING | Type: | climbers rig from the low steel beams |
| | Height: | 50' to low steel |
| | Max Weight: | 4,000lbs every 12', 100,000lbs total for end stage |
| | Notes: | beams are 17' 6" on centre running SL to SR |
| POWER | Services: | 1 x 400, 2 x 200, 1 x 100, 1 x 400sound all on SL 2 x 400, 1 x 200, 1 x 100 all on SR |
| | Type Of Connection: | cam locks |
| | Notes: | |
| STAGE | Type: | Stage Right portable riser stage |
| | Size: | 60' by 40' by 48" to 78" high |
| | Notes: | |
| LOADING | Type: | 3 loading docks, 2 with levellers, 70' push to stage |
| | Location: | up-stage centre |
| | Notes: | one 5,000lb and one 9,000lb forklifts |
| AUDIO | Notes: | lots of sound baffling installed |
| House PA Feeds? | | |
| Coverage Issues? | | |
| Snake/Multi Run? | | around the arena floor and across to FOH |
| LIGHTING | Notes: | |
| Followspots? | | 4 Lycian Xenon 2KW followspots on the catwalks |
| Snake/Multi Run? | | around the arena floor and across to FOH |
| Other Notes: | | |